



	DESCRIPTION	ELEVATION DESIGN	ELEVATION AS-BUILT	SWING TIE A	SWING TIE B	SWING TIE C	SWING TIE D
	TOP OF FOUNDATION	102.50	106.0				
	4" INV. OUT OF HOUSE	98.92	101.17				
1	4" INV. AT SEPTIC TANK (IN)	98.72	100.83	16.5	28.7		
2	4" INV. AT SEPTIC TANK (OUT)	98.47	100.58	13.9	35.4		
3	4" INV. AT D-BOX (IN)	98.25	100.29	34.8	54.1		
	4" INV. AT D-BOX (OUT)	98.08	100.08				
	4" INV INTO CHAMBER	97.98	100.03				
	BOTTOM OF CHAMBER	97.31	99.36				
4	INSPECTION PORT			64.6	84.9		
	GROUND WATER	94.2	94.2				

NOTES:

1. WATER PURIFICATION SYSTEM'S BACKWASH SHALL BE PROHIBITED FROM DISCHARGING INTO THE SEPTIC TANK AND SHALL DISCHARGE TO A DRYWELL OR TO THE GROUND IN ACCORDANCE WITH 310 CMR 15.004 (8). THE BACKWASH IS NOT TO BE DISCHARGED INTO OR IN THE DIRECTION OF THE SEPTIC SYSTEM.
2. THE SEPTIC SYSTEM OWNER SHALL HAVE THE SEPTIC TANK AND OUTLET FILTER INSPECTED ANNUALLY AND CLEANED AND PUMPED AS NECESSARY.
3. OPEN HOLE INSPECTION PERFORMED BY THE ROCHESTER BOARD OF HEALTH.
4. FOUNDATION LOCATION TAKEN FROM AS-BUILT PERFORMED ZENITH LAND SURVEYORS, LLC.

I HEREBY CERTIFY THAT THE SUBSURFACE DISPOSAL SYSTEM HAS BEEN CONSTRUCTED IN COMPLIANCE WITH 310 CMR 15.000, THE APPROVED DESIGN PLANS AND ALL LOCAL REQUIREMENTS AND THAT ANY CHANGES TO THE DESIGN PLANS HAVE BEEN REFLECTED ON THE AS-BUILT WHICH IS HEREBY BEING SUBMITTED TO THE ROCHESTER BOARD OF HEALTH.



NYLES ZAGER, P.E.

11-9-2020
DATE

SHEET NAME: **SEPTIC SYSTEM AS-BUILT**

PROJECT SITE: **1008 WALNUT PLAIN ROAD ROCHESTER, MASSACHUSETTS**

CLIENT INFO: **RYAN CORREIA 91 SARAH SHERMAN ROAD ROCHESTER, MA 02770**

DRAWN BY: WBC

DESIGNED BY: WBC

CHECKED BY: NCZ

APPROVED BY: NCZ

DATE: 11-2-20

PROJECT NUMBER: 0487-01-01

SHEET ID: SEPTIC AS-BUILT

GRAPHICS SCALE: 1 inch = 30 feet

0 30 60 90

ZCE
ZENITH CONSULTING ENGINEERS, LLC
3 MAIN STREET LAKEVILLE, MA 02347
PHONE: (508) 947-4208